

Project: C:/Users/ssl/Desktop/Code Python/data python cursor/tunnel_project/data/full_test/T0_full.las Location: Oson
Engineer: CBNU Smart Structure Lab

CRITICAL: 10 CAUTION: 6 Sections flagged: 16/80

WO-001 - Vehicle clearance violation

CRITICAL

Location: Ch 955.57m (1 section(s)) Peak: 229.99mm
Standard: Korean Railway Act Art.26 Priority: Within 48 hours
Action: Verify gauge intrusion on site; restrict/redirect traffic until cleared.
Note: Ensure immediate compliance with the Korean Railway Act Art.26 for the CRITICAL vehicle clearance violation at chainage

WO-002 - Vehicle clearance violation

CRITICAL

Location: Ch 37.70m (1 section(s)) Peak: 222.2mm
Standard: Korean Railway Act Art.26 Priority: Within 48 hours
Action: Verify gauge intrusion on site; restrict/redirect traffic until cleared.
Note: Ensure immediate compliance with the Korean Railway Act Art.26 for the critical vehicle clearance violation at chainage

WO-003 - Vehicle clearance violation

CRITICAL

Location: Ch 943.00m (1 section(s)) Peak: 46.67mm
Standard: Korean Railway Act Art.26 Priority: Within 48 hours
Action: Verify gauge intrusion on site; restrict/redirect traffic until cleared.
Note: Ensure immediate compliance with the Korean Railway Act Art.26 for the CRITICAL vehicle clearance violation at chainage

WO-004 - Vehicle clearance violation

CRITICAL

Location: Ch 50.27m (1 section(s)) Peak: 39.56mm
Standard: Korean Railway Act Art.26 Priority: Within 48 hours
Action: Verify gauge intrusion on site; restrict/redirect traffic until cleared.
Note: Ensure immediate compliance with the Korean Railway Act Art.26 for the CRITICAL vehicle clearance violation at chainage

WO-005 - Lateral convergence (clear-width change)

CRITICAL

Location: Ch 87.99m (1 section(s)) Peak: 28.2mm
Standard: KDS 27 25 00 Priority: Within 48 hours
Action: Install temporary props/shoring; survey convergence daily.
Note: Address the critical lateral convergence of 28.2 mm at chainage 87.99-87.99 m, governed by KDS 27 25 00, immediately to

WO-006 - Lateral convergence (clear-width change)

CRITICAL

Location: Ch 540.63m (1 section(s)) Peak: 27.49mm
Standard: KDS 27 25 00 Priority: Within 48 hours
Action: Install temporary props/shoring; survey convergence daily.
Note: Address the CRITICAL lateral convergence of 27.49 mm at chainage 540.63-540.63 m, governed by KDS 27 25 00, immediately

WO-007 - Lateral convergence (clear-width change)

CRITICAL

Location: Ch 553.20m (1 section(s)) Peak: 27.49mm
Standard: KDS 27 25 00 Priority: Within 48 hours
Action: Install temporary props/shoring; survey convergence daily.
Note: Address the critical lateral convergence of 27.49 mm at chainage 553.2-553.2 m, governed by KDS 27 25 00, immediately t

WO-008 - Lateral convergence (clear-width change)

CRITICAL

Location: Ch 100.57m (1 section(s)) Peak: 26.82mm
Standard: KDS 27 25 00 Priority: Within 48 hours
Action: Install temporary props/shoring; survey convergence daily.
Note: Address the CRITICAL lateral convergence of 26.82 mm at chainage 100.57-100.57 m, governed by KDS 27 25 00, immediately

WO-009 - Lateral convergence (clear-width change)

CRITICAL

Location: Ch 113.14m (1 section(s)) Peak: 26.82mm
Standard: KDS 27 25 00 Priority: Within 48 hours
Action: Install temporary props/shoring; survey convergence daily.
Note: Address the CRITICAL lateral convergence of 26.82 mm at chainage 113.14-113.14 m immediately, as per KDS 27 25 00 guide

WO-010 - Lateral convergence (clear-width change)

CRITICAL

Location: Ch 528.06m (1 section(s)) Peak: 25.83mm
Standard: KDS 27 25 00 Priority: Within 48 hours
Action: Install temporary props/shoring; survey convergence daily.
Note: Address the CRITICAL lateral convergence of 25.83 mm at chainage 528.06-528.06 m immediately, following KDS 27 guidelin

WO-011 - Lateral convergence (clear-width change)

CAUTION

Location: Ch 565.77m (1 section(s)) Peak: 18.67mm
Standard: KDS 27 25 00 Priority: Within 30 days
Action: Install temporary props/shoring; survey convergence daily.
Note: CAUTION: Lateral convergence detected at chainage 565.77 m, with a peak of 18.67 mm, governed by KDS 27 25 00; ensure s

WO-012 - Crown settlement (clear-height change)

CAUTION

Location: Ch 792.10m (1 section(s)) Peak: 14.67mm
Standard: KR C-08080 Priority: Within 30 days
Action: Increase crown-settlement monitoring frequency; assess overburden load.
Note: A CAUTION Crown settlement of 14.67 mm at chainage 792.1-792.1 m, governed by KR C-08080, requires immediate attention

WO-013 - Crown settlement (clear-height change)

CAUTION

Location: Ch 804.68m (1 section(s)) Peak: 14.67mm
Standard: KR C-08080 Priority: Within 30 days
Action: Increase crown-settlement monitoring frequency; assess overburden load.
Note: A CAUTION Crown settlement of 14.67 mm at chainage 804.68-804.68 m, governed by KR C-08080, requires immediate attentio

WO-014 - Lateral convergence (clear-width change)

CAUTION

Location: Ch 75.42m (1 section(s)) Peak: 13.95mm
Standard: KDS 27 25 00 Priority: Within 30 days
Action: Install temporary props/shoring; survey convergence daily.
Note: CAUTION: Lateral convergence detected at chainage 75.42-75.42 m with a peak of 13.95 mm, governed by KDS 27 25 00; ensu

WO-015 - Crown settlement (clear-height change)

CAUTION

Location: Ch 779.53m (1 section(s)) Peak: 12.34mm
Standard: KR C-08080 Priority: Within 30 days
Action: Increase crown-settlement monitoring frequency; assess overburden load.
Note: A CAUTION Crown settlement of 12.34 mm at chainage 779.53-779.53 m, governed by KR C-08080, requires immediate attentio

WO-016 - Crown settlement (clear-height change)

CAUTION

Location: Ch 766.95m (1 section(s)) Peak: 11.89mm

Standard: KR C-08080 Priority: Within 30 days

Action: Increase crown-settlement monitoring frequency; assess overburden load.

Note: A CAUTION Crown settlement of 11.89 mm at chainage 766.95 m, governed by KR C-08080, requires immediate attention to pr