

Project: C:/Users/ssl/Desktop/Code Python/data python cursor/tunnel_project/data/full_test/T0_full.las Location: Oson
Engineer: CBNU Smart Structure Lab

CRITICAL: 4 CAUTION: 0 Sections flagged: 4/80

WO-001 - Vehicle clearance violationCRITICAL

Location: Ch 955.57m (1 section(s)) Peak: 229.99mm
Standard: Korean Railway Act Art.26 Priority: Within 48 hours
Action: Verify gauge intrusion on site; restrict/redirect traffic until cleared.
Note: Ensure immediate attention is given to the CRITICAL vehicle clearance violation at chainage 955.57-955.57 meters, as pe

WO-002 - Vehicle clearance violationCRITICAL

Location: Ch 37.70m (1 section(s)) Peak: 222.2mm
Standard: Korean Railway Act Art.26 Priority: Within 48 hours
Action: Verify gauge intrusion on site; restrict/redirect traffic until cleared.
Note: Ensure immediate compliance with the Korean Railway Act Art.26 for the critical vehicle clearance violation at chainage

WO-003 - Vehicle clearance violationCRITICAL

Location: Ch 943.00m (1 section(s)) Peak: 46.67mm
Standard: Korean Railway Act Art.26 Priority: Within 48 hours
Action: Verify gauge intrusion on site; restrict/redirect traffic until cleared.
Note: Ensure immediate compliance with the Korean Railway Act Art.26 for the CRITICAL vehicle clearance violation at chainage

WO-004 - Vehicle clearance violationCRITICAL

Location: Ch 50.27m (1 section(s)) Peak: 39.56mm
Standard: Korean Railway Act Art.26 Priority: Within 48 hours
Action: Verify gauge intrusion on site; restrict/redirect traffic until cleared.
Note: Ensure immediate compliance with the Korean Railway Act Art.26 for the CRITICAL vehicle clearance violation at chainage